



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

**Resurfacing /Reconstruction/ Rehabilitation of Brentwood Rd N.E.,
9th Street N.E., W Street N.E. and Edgewood Street N.E.
DC Contract No.: DCKA-2007-C-0121
F.A.P. No.: STP-3301 (32)**

**Construction Manager's Weekly Report
Week of 09/27/09 to 10/03/09**

PROJECT SUMMARY

Removal and disposal of existing roadway pavement, curb and gutter and sidewalk

- Milling of existing asphalt pavement at various locations
- Construction of catch basins, Water Quality Catch Basins, manholes, and storm drains
- Construction of granite curb, PCC curb and gutter, brick sidewalk, wheelchair/bicycle ramps and medians, and an underdrain system
- Placement of new Superpave Hot Mix Asphalt and base, PCC base and aggregate base course
- Removal and transportation to DDOT storage yard of existing traffic signals and light poles. Installation of new street lighting and traffic signals
- Conversion of existing fire hydrants to the Traffic Type and relocation of fire hydrants
- Reconstruction of driveway aprons
- Installation of bus stop pads at various locations
- Construction of colored PCC pavement and raised cross walks at various locations
- Installation of safety bollards at various locations
- Removal of existing trees and installation of new landscaping

Project is to be constructed in accordance with the District of Columbia Department of Transportation Standard Specifications for Highways and Structures (2005) and amendments incorporated into the contract.

Total Contract Value: \$8,217,912.74
Notice to Proceed Date: February 4, 2009

Prime Contractor: Fort Myer Construction
Project Completion Date: August 8, 2010



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 2 of 8

ISSUES AND RESOLUTIONS

1. **New additions on Edgewood Street/Terrace NE to start on Saturday 10/03/09.**
2. **Phase-5 on Brentwood Road NE started on 09/25/09.**

COMMUNITY OUTREACH

Changes were made to Phase-5 as per directions of DDOT-SIOD for the safety of commuters and pedestrians.



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 3 of 8

DAY -BY-DAY WORK PERFORMED

Sunday 09/27/09:

FMCC elected not to work this Sunday.

Monday 09/28/09:

Brentwood Road: FMCC performed common & hard excavation, placed GAB, painted temporary lane markings and electrical work.

Tuesday 09/29/09

Brentwood Road: FMCC performed common & hard excavation, placed GAB and electrical work.

Wednesday 09/30/09:

Brentwood Road: FMCC placed GAB, PCC Base and installed controller cabinet.

Thursday 10/01/09:

Brentwood Road: FMCC performed common & hard excavation, placed PCC Base and installed under drain connect pipe.

Friday 10/02/09:

Brentwood Road: FMCC performed common & hard excavation and painted temporary lane markings.

Saturday 10/03/09:

Brentwood Road: FMCC performed hard surface excavation.

Edgewood Street: FMCC performed hard surface excavation, PCC, Sidewalk, PCC Curb & Gutter and PCC Wheelchair ramps. This work was added by DDOT (Jim Sebastian).



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 4 of 8

TWO WEEK LOOK-AHEAD SCHEDULE

Brentwood Road, NE

28-Sep-09	29-Sep-09	30-Sep-09	01-Oct-09	02-Oct-09	03-Oct-09
STA 124+00 TO 126+00 PLACE GAB	STA 124+00 TO 126+00 PLACE GAB/FINE GRADE/FORM WORK	PLACE GAB/FINE GRADE/FORM WORK	STA 124+00 TO 126+00 PLACE PCC BASE	STA 124+00 TO 126+00 PLACE PCC BASE	STA 124+00 TO 126+00 PLACE PCC BASE
		STA 126+80 TO 130+24 EXCAVATION	STA 126+80 TO 130+24 EXCAVATION	PLACE GAB/FINE GRADE/FORM WORK	PLACE PCC BASE
				STA 130+50 TO 136+00 EXCAVATION	STA 130+50 TO 136+00 PLACE GAB/BEGIN FORMWORK

Edgewood Street/Terrace, NE

28-Sep-09	29-Sep-09	30-Sep-09	01-Oct-09	02-Oct-09	03-Oct-09
					WORK ON CHANGES TO BE PROVIDED (TENTATIVE)



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 5 of 8

Brentwood Road, NE

05-Oct-09	06-Oct-09	07-Oct-09	08-Oct-09	09-Oct-09	10-Oct-09
PLACE PCC BASE		EXACAVATE PROPERTY WALL	EXACAVATE PROPERTY WALL	FORMWORK FOR THE PROPERTY WALL	FORMWORK FOR THE PROPERTY WALL
STA 130+50 TO STA 136+00 GAB/BEGIN FORMWORK	STA 130+50 TO STA 136+00 PCC BASE	STA 130+50 TO STA 136+00 PCC BASE			

Edgewood Street/Terrace, NE

05-Oct-09	06-Oct-09	07-Oct-09	08-Oct-09	09-Oct-09	10-Oct-09
					WORK ON CHANGES TO BE PROVIDED (TENTATIVE)



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 6 of 8



VIEW OF ELECTRICAL WORK IN PROGRESS ON BRENTWOOD ROAD NE



VIEW OF GAB BEING PLACED PHASE-5 ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 7 of 8



VIEW OF COMMON EXCAVATION (PHASE-5) ON BRENTWOOD ROAD NE



VIEW OF PCC BASE PLACEMENT (PHASE-5) ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 09/27/09 to 10/03/09
Page 8 of 8



VIEW OF PCC BASE AFTER PLACEMENT (PHASE-5) ON BRENTWOOD ROAD NE



VIEW OF COMPACTED GAB FOR THE CIRCLE (PHASE-5) ON BRENTWOOD ROAD NE