



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

**Resurfacing /Reconstruction/ Rehabilitation of Brentwood Rd N.E.,
9th Street N.E., W Street N.E. and Edgewood Street N.E.
DC Contract No.: DCKA-2007-C-0121
F.A.P. No.: STP-3301 (32)**

**Construction Manager's Weekly Report
Week of 11/15/09 to 11/21/09**

PROJECT SUMMARY

- Removal and disposal of existing roadway pavement, curb and gutter and sidewalk
- Milling of existing asphalt pavement at various locations
 - Construction of catch basins, Water Quality Catch Basins, manholes, and storm drains
 - Construction of granite curb, PCC curb and gutter, brick sidewalk, wheelchair/bicycle ramps and medians, and an underdrain system
 - Placement of new Superpave Hot Mix Asphalt and base, PCC base and aggregate base course
 - Removal and transportation to DDOT storage yard of existing traffic signals and light poles. Installation of new street lighting and traffic signals
 - Conversion of existing fire hydrants to the Traffic Type and relocation of fire hydrants
 - Reconstruction of driveway aprons
 - Installation of bus stop pads at various locations
 - Construction of colored PCC pavement and raised cross walks at various locations
 - Installation of safety bollards at various locations
 - Removal of existing trees and installation of new landscaping

Project is to be constructed in accordance with the District of Columbia Department of Transportation Standard Specifications for Highways and Structures (2005) and amendments incorporated into the contract.

Total Contract Value: \$8,217,912.74
Notice to Proceed Date: February 4, 2009

Prime Contractor: Fort Myer Construction
Project Completion Date: August 8, 2010



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 2 of 12

ISSUES AND RESOLUTIONS

1. **"Milling & Paving – Phase-11" started and completed from the circle to Rhode Island Avenue NE on Brentwood Road to W Street NE on Saturday 11/21/09 until complete.**
2. **Thermoplastic pavement markings started on Brentwood Road. Scheduled to complete on Monday 11/23/09.**

COMMUNITY OUTREACH

All the stakeholders informed regarding the new milling & paving plan.



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 3 of 12

DAY –BY-DAY WORK PERFORMED

Sunday 11/15/09:

FMCC completed the milling & paving from 9th Street to station 124+00 LT on Brentwood Road NE this Sunday.

Monday 11/16/09:

Brentwood Road: FMCC installed granite curb and electrical work.

Tuesday 11/17/09

Brentwood Road: FMCC placed PCC curb, PCC base, installed granite curb and thermoplastic pavement markings.

Wednesday 11/18/09:

Brentwood Road: FMCC installed brick sidewalk, PCC gutter and PCC wheelchair ramps.

Thursday 11/19/09:

Brentwood Road: FMCC installed colored PCC pavement and brick sidewalk.

Friday 11/20/09:

Brentwood Road: FMCC installed colored PCC pavement, brick sidewalk, placed PCC base and completed milling of the side streets.

Saturday 11/21/09:

Brentwood Road: FMCC started and completed the placement of superpave asphalt course on Brentwood Road NE.



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 4 of 12

TWO-WEEK LOOK-AHEAD SCHEDULE

Brentwood Road, NE

| 02-Nov-09 | 03-Nov-09 | 04-Nov-09 | 05-Nov-09 | 06-Nov-09 | 07-Nov-09 |
|--|--|--|--|--|--|
| EXCAVATE AND PLACE SIDEWALK FROM 134+00 TO 136+00 LT | EXCAVATE AND PLACE SIDEWALK FROM 134+00 TO 136+00 LT | EXCAVATE AND PLACE SIDEWALK FROM 130+00 TO 134+00 LT | EXCAVATE AND PLACE SIDEWALK FROM 130+00 TO 134+00 LT | EXCAVATE AND PLACE SIDEWALK FROM 130+00 TO 134+00 LT | EXCAVATE AND PLACE SIDEWALK FROM 130+00 TO 134+00 LT |
| TRANSITION TO SARATOGA CLOSURE | EXCAVATE WEST SIDE OF SARATOGA INTERSECTION | EXCAVATE AND PLACE AGGREGATE BASE COURSE | POUR PCC BASE ON FIRST HALF OF THE INTERSECTION | POUR PCC BASE ON SECOND HALF OF THE INTERSECTION | CURING OF INTERSECTION AND INSTALL GRANITE AT SARATOGA |
| ELECTRICAL CONDUIT BETWEEN MH- 31 AND MH-30 | | | | | PLACE TRAFFIC CABINET FOUNDATION AT SARATOGA AND BRENTWOOD |
| | | | | | STREET LIGHT FOUNDATIONS |

W Street NE

| 02-Nov-09 | 03-Nov-09 | 04-Nov-09 | 05-Nov-09 | 06-Nov-09 | 07-Nov-09 |
|-----------|-----------|-----------|-----------|--|-----------|
| | | | | PEPCO CONNECTION OF CABINET (TENTATIVE) | |



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 5 of 12

Brentwood Road, NE

| 09-Nov-09 | 10-Nov-09 | 11-Nov-09 | 12-Nov-09 | 13-Nov-09 | 14-Nov-09 |
|------------------------------|--|-------------------------------------|------------------------|--|--|
| REMAINING ELECTRICAL CONDUIT | PLACE BRICK SIDEWALK AT SARATOGA AND BRENTWOOD | NO WORK DUE TO VETERANS DAY HOLIDAY | EXCAVATION OF CIRCLE | PLACE INNER CIRCLE GRANITE | PLACE INNER CIRCLE AND ISLAND GRANITE |
| TRAFFIC SIGNAL CABLING | TRAFFIC SIGNAL CABLING | | TRAFFIC SIGNAL CABLING | TRAFFIC SIGNAL CABLING AND PLACE OUTER CIRCLE PCC CURB | PLACE CIRCLE SIDEWALK AND ISLAND GRANITE |
| | | | | | |

Brentwood Road, NE

| 16-Nov-09 | 17-Nov-09 | 18-Nov-09 | 19-Nov-09 | 20-Nov-09 | 21-Nov-09 |
|---|--------------------------------------|------------------------|------------|------------|-----------|
| PLACE INNER CIRCLE AND ISLAND GRANITE AND PLACE CIRCLE SIDEWALK | PLACE BRICK ON ISLANDS | PLACE BRICK ON ISLANDS | REMOVE MOT | REMOVE MOT | |
| PEPCO CONNECTIONS TO TRAFFIC SIGNALS | PEPCO CONNECTIONS TO TRAFFIC SIGNALS | | | | |



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 6 of 12



VIEW OF PAVEMENT PROFILING WORK IN PROGRESS ON BRENTWOOD ROAD NE



VIEW OF PLACEMENT OF PAVING FABRIC ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 7 of 12



VIEW OF SUPER-PAVE ASPHALT COURSE BEING PLACED ON BRENTWOOD ROAD NE



VIEW OF THERMOPLASTIC PAVEMENT MARKING WORK IN PROGRESS ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 8 of 12



VIEW OF CIRCULAR GRANITE CURB BEING INSTALLED AROUND THE CIRCLE ON BRENTWOOD ROAD NE



VIEW OF PCC CURB BEING PLACED AROUND THE CIRCLE ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 9 of 12



VIEW OF PCC GUTTER FOR THE ISLAND ON BRENTWOOD ROAD NE



VIEW OF GRANITE CURB AND PCC CURB INSTALLED AROUND THE CIRCLE ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 10 of 12



VIEW OF STAMPED SIDEWALK WORK IN PROGRESS AROUND THE CIRCLE ON BRENTWOOD ROAD NE



VIEW OF STAMPED SIDEWALK AROUND THE CIRCLE ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 11 of 12



VIEW OF CONCRETE FOR STAMPED CONCRETE FOR CIRCLE ON BRENTWOOD ROAD NE



VIEW OF TWO PAVING CREWS PAVING ASPHALT ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 11/15/09 to 11/21/09
Page 12 of 12